

Mirvish Village - Project Summary	
	Date: August 23, 2017
PHASE 1	Duration - 7-8 Months
Activities	
- Abatement and site preparation including steel reinforcement of Heritage corner building facades	
- Non-Heritage Demolition	
- Heritage Demolition	
- Shoring	
- Excavation	
PHASE 2	Duration - 18 Months
Activities	
- Footings & Foundation	
- Waterproofing	
- Central Plant Work (NES)	
- Glazing Start	
PHASE 3	Duration - 9-10 Months
Activities	
- Above-Grade Construction (Level 4+)	
- Precast	
- Glass	
- Interior works	
- Park	
- Landscape	
- Market	

